BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads and drains in susheelamma layout and ISAAC layout in chowdeshwari ward no-02 of yelahanka Sub division.
2	Sanctioned Estimate No. And Date	**JOB NUMBER 002-23-000003**
3	Name of the Contractor	Sri Ramesh Y B
4	Time Stipulated for Completion of work	—
5	Date of Commencement	—
6	Date of Completion:	—
7	Measurment Recorded	
	M.B No	4950
	Page No	494960 - 494966
8	Name of the Office/ Officials incharge of the work	
	1) Asst. ~~Exe.~~Engineer	NARASIMHAIAH
	2) Asst. Exe Engineer	RAMASANJEEVAIAH

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
14,98,771.71 / 13,11,681.53	13,11,881.53	—	1,86,890.18	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk Zn)
Yelahanka, Bangalore.
ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE